

**APPENDIX D:
IMPLEMENTATION SCHEDULE**



Town of Bourne CWMP - Preliminary Implementation Schedule Based on Draft Recommended Plan

Table with columns for years 2024-2031 and months Feb-Dec. Rows include tasks like 'Complete MEPA Review Process', 'Assessment and Preliminary Design', 'Final Design and Bidding', and 'Construction'. Includes Gantt chart style task bars and dates.

Assumptions: 1. Construction of Phinney's Harbor Sewer Expansions and Bourne Middle School Upgrades bid as part of same prequalification and bidding cycle. If separate contracts are required, then bidding to be added in Year 4 (2028) as appropriate 2. Single PEF with all Phinney's Harbor improvements. If separate applications are filed, they follow same deadlines as noted. PEF assumed to be for 2028 IUP.